

















































































ID	Task Mode	Task Name	Duration	Start	Finish	Half 2, 2015	J	A	S	O	N	O	Half 1, 2016	J	F	M	A	M	J	Half 2, 2016	J
1		Remouving greenary	1 day	Mon 06/07/15	Mon 06/07/15																
2		Setting out the plot	1 day	Mon 06/07/15	Mon 06/07/15																
3		Arranging the site	1 day	Tue 07/07/15	Tue 07/07/15																
4		Excavating the basement	2 days		Wed Thu 09/07/15																
5		Laying sand and vibrating	1 day	Fri 10/07/15	Fri 10/07/15																
6		Excavating for drain-sewer-radon pump	3 days		Mon 13/07/15	Wed 15/07/15															
7		Instalng pipes and radon well	2 days	Thu 16/07/15	Fri 17/07/15																
8		Backfilling the sand	1 day	Mon 20/07/15	Mon 20/07/15																
9		Vibrating the sand -besides the pipes	1 day	Tue 21/07/15	Tue 21/07/15																
10		Doing formwork	1 day	Wed 22/07/15	Wed 22/07/15																
11		Casting blinding layer for internal and external walls and landing	1 day	Thu 23/07/15	Thu 23/07/15																
12		Casting internal + external foundation and landing	1 day	Fri 24/07/15	Fri 24/07/15																
13		Drying period	2 days	Fri 24/07/15	Mon 27/07/15																
14		Placing insulation + radon barriers	1 day		Mon 27/07/15	Mon 27/07/15															
15		Placing reinforcement mesh+pipe instalation	2 days	Tue 28/07/15	Wed 29/07/15																
16		Make formwork for concrete slab+ landing	1 day	Thu 30/07/15	Thu 30/07/15																
17		Cast the ground floor concrete+ landing	2 days	Fri 31/07/15	Mon 03/08/15																
18		Drying period	2 days	Fri 31/07/15	Mon 03/08/15																
19		Placing sandwich walls on clips and grouting	2 days	Tue 04/08/15	Wed 05/08/15																
20		Placing internal walls on clips, grouting, putting on support	2 days	Thu 06/08/15	Fri 07/08/15																
21		Joining walls with formwork, reinforcement+concrete	2 days		Mon 10/08/15	Tue 11/08/15															
22		Placing deck elements, reinforcement bars+cast concrete	2 days		Wed 12/08/15	Thu 13/08/15															
23		Doing formwork for the concrete slab	2 days	Fri 14/08/15	Mon 17/08/15																
24		Placing pipe instalation + reinforcement mesh	3 days	Tue 18/08/15	Thu 20/08/15																
25		Filling in with sand till windows+ drain pipe	1 day	Fri 21/08/15	Fri 21/08/15																
26		Cast concrete on the deck element	1 day	Mon 24/08/15	Mon 24/08/15																
27		Applying moisture protection + bitumen felt	1 day	Mon 24/08/15	Mon 24/08/15																
28		Placing windows in ligt shafts	1 day	Mon 24/08/15	Mon 24/08/15																
29		Backfilling the rest of the sand	1 day	Mon 24/08/15	Mon 24/08/15																
30		Mounting internal stairs(Basement->Gr floor)	1 day	Mon 24/08/15	Mon 24/08/15																
31		Placing inner leaf of the external wall with craine-150 mm	1 day	Tue 25/08/15	Tue 25/08/15																
32		Placing internal walls with crane-100 mm on gr floor	1 day		Wed 26/08/15	Wed 26/08/15															
33		Placing possi joists with a crane on wall plate	1 day	Thu 27/08/15	Thu 27/08/15																
34		Grouting all internal walls on gr floor	1 day	Fri 28/08/15	Fri 28/08/15																
35		Pipe work in possi joists	2 days	Von 31/08/15	Tue 01/09/15																
36		placing bords around doors and windows(basement)	1 day		Wed 02/09/15	Wed 02/09/15															
37		Casting concrete on lewis boards	2 days	Thu 03/09/15	Fri 04/09/15																
38		Fixing floor heating pipes	2 days		Mon 07/09/15	Tue 08/09/15															
39		Turring on ceiling+DPM(basement)	2 days		Wed 09/09/15	Thu 10/09/15															
40		Putting radiators on basement level	1 day		Wed 09/09/15	Wed 09/09/15															
41		Building the gypsum ceiling	2 days	Fri 11/09/15	Mon 14/09/15																
42		Placing trusses on inner leaf with crane	2 days	Tue 15/09/15	Wed 16/09/15																
43		Roof construction with everything included	5 days	Thu 17/09/15	Wed 23/09/15																
44		Placing boards around doors and windows(1st floor)	1 day	Thu 24/09/15	Thu 24/09/15																
45		Mounting windows and temporary doors	1 day	Fri 25/09/15	Fri 25/09/15																
46		Electrical installations in walls and ceiling(basement)	2 days		Mon 28/09/15	Tue 29/09/15															
47		Insulation on the attic	1 day	Wed 30/09/15	Wed 30/09/15																
48		Continue the shaft from basement to 1st floor	2 days		Wed 30/09/15	Thu 01/10/15															
49		Insulating external walls	2 days	Fri 02/10/15	Mon 05/10/15																
50		Build up outer leaf with bricks, lintels and DPC	5 days	Fri 02/10/15	Thu 08/10/15																
51		Heating up the building	1 day	Fri 09/10/15	Fri 09/10/15																
52		Turring on ceiling + DPM(1st floor)	2 days		Mon 12/10/15	Tue 13/10/15															
53		Turring on ceiling + DPM(ground floor)	2 days		Wed 14/10/15	Wed 15/10/15															
54		Building the gypsum ceiling(ground floor)	2 days	Fri 16/10/15	Thu 22/10/15																
55		Building the gypsum ceiling(1st floor)	2 days		Mon 19/10/15	Tue 20/10/15															
56		Gypsum walls steel studs only	1 day		Mon 26/10/15	Mon 26/10/15															
57		Electrical installations in walls and ceiling(ground floor)	2 days	Fri 16/10/15	Mon 19/10/15																
58		Completely gypsum walls	2 days		Wed 21/10/15	Thu 23/10/15															
59		Dehumidifying the building	1 day	Thu 22/10/15	Thu 22/10/15																
60		Spray filling the aerated internal walls with putty	2 days	Thu 22/10/15	Fri 23/10/15																
61		Placing reinforcement on the corners and joists on gypsum internal walls	2 days	Thu 22/10/15	Fri 23/10/15																
62		Paint ceiling walls and other objects in (basement)	2 days		Mon 26/10/15	Tue 27/10/15															
63		Painting ceiling walls and other objects in(ground floor)	2 days		Mon 26/10/15	Tue 27/10/15															
64		Mount the steel frame for the balcony	1 day		Wed 28/10/15	Wed 28/10/15															
65		Electrical instalation in walls and ceiling(1st floor)	2 days	Thu 29/10/15	Fri 30/10/15																
66		Build up wet rooms, membrane MC approved tiles	2 days		Mon 02/11/15	Tue 03/11/15															
67		Mount external stairs from garden to balcony	1 day		Wed 04/11/15	Wed 04/11/15															
68		Electrical instalations outside	1 day		Wed 04/11/15	Wed 04/11/15															
69		Paint ceiling walls and other objects in (gr floor)	2 days	Thu 05/11/15	Fri 06/11/15																
70		Build the floor and railing on the balcony	3 days		Mon 09/11/15	Wed 11/11/15															
71		Placing floor laminate click planks + underlay(dpm)	2 days		Mon 09/11/15	Tue 10/11/15															
72		Electrical finished, placing lamps and so on	2 days	Thu 12/11/15	Fri 13/11/15																
73		External doors and windows	2 days		Mon 16/11/15	Tue 17/11/15															
74		Placing wood stairs(gr floor-1st floor)	1 day		Mon 16/11/15	Mon 16/11/15															
75		Internal doors, architraves, skirting boards, insulation and so on	2 days		Wed 18/11/15	Wed 18/11/15															
76		Finishing instalation for the appliances	2 days	Fri 20/11/15	Mon 23/11/15																
77		Putting fixed furniture on wet rooms	3 days	Tue 24/11/15	Thu 26/11/15																
78		Fixing fixed furniture	5 days	Fri 27/11/15	Thu 03/12/15																
79		Possibly repairs	2 days	Fri 04/12/15	Mon 07/12/15																
80		Pressure test and inspections before handing over	1 day	Tue 08/12/15	Tue 08/12/15																